including estimated date of starting any proposed work. If well is directionally drilled, give subsurface is measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 7-7/8" hole to 4211', 8/24/84, Logging.

Ran 107 Jts. 5½" 14# J-55 ST&C Csg. set @ 4211.

Western Cemented w/525 sx Class "H" w/additives bumped plug to 1500#.

Floats held. Plug down @ 7:00 a.m. MST 8/25/84. Est. TOC @ 2000'.

Released Rig @ 12:00 noon MST 8/25/84.

Wait on completion.

Subsurface Safety Valve: Manu. and Type		Set @ Ft.
18. I hereby certify that the foregoing is true a	nd correct	
18. I hereby certify that the foregoing is true a SIGNED R.C. Down Change	TITLE Sr. Prod. Clerk	DATE August 28, 1984
ACCEPTED FOR RECORD (This space for Federal or State office use)		
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVA NIGATO 1984		

Carletar NEW MEXICO*See Instructions on Reverse Side