

CAL-MON No. 2
Sec. 35, T-23-S, R-31-E
1980' FNL, 1980' FWL
Eddy Co. N.M.

Page 2

3/22/85 CONTINUED

1/2 Hr. Circ

1 Hr. Shoe @ 599', Howco cemented w/625 sxs C1 C + 4% gel + 2% CaCl_2 +
1/4# floccseal per sx (13.1 ppg) followed w/200 sxs C1 C + 2% CaCl_2
(14.8 ppg) circ 200 sxs CIP @ 11:30 pm MST 3/21/85.

4 Hrs. WOC, POH DP

1 1/2 Hrs. WOC cut off csg, weld on head & NU

3/23/85 - TD 654', MW 10#

4 Hrs. Cut off 20" csg, weld on csg head

7 Hrs. NU BOP

5 Hrs. Rig repair

3 Hrs. RIH BHA & bit

1/2 Hr. Pressure test csg to 1000#, 30 min, held ok.

2 1/2 Hrs. Drill cmt & C. shoe

2 Hrs. Drlg