

CAL-MUN No. 2
1980' FNL, 1980' FWL
Sec. 35, T-23-S, R-31-E
Eddy County, New Mexico

5/2/85 - TD 11,862'. NU BOE. MW 9.1#
2 1/4 Hrs. WOC & circ through DV
2 1/4 Hrs. Howco cmtd 2nd stage w/1820 C1 C 50-50 POZ A w/2% gel +6# salt + 2%
Halad 4 (14.1 ppg). Total flush 597 bbls, lost 1/2 returns @ 420 bbls. Lost all
returns @ 450 bbls bumped plug & closed tool @ 9:35 am MDT 5/1/85.
4 Hrs. WOC, raised BOP & set slips
4 1/2 Hrs. WOC, cutoff csg, ND BOE
2 Hrs. WOC, NU WH, ran temp svy, TOC @ 6200'
9 Hrs. WOC, NU BOE.

5/3/85 - TD 11,862', Drlg DV tool. MW 9.2#
6 Hrs. WOC NU BOE
7 3/4 Hrs. Test BOE to 5000#, ok
9 1/4 Hrs. Chg kelly & tools, PU DC & DP & RIH to DV @ 7889'
1 Hr. Drl on DV tool.