

Daily Operations Report

Well: HENRY 2

Field: CARLSBAD

County: EDDY

State: NM

District: West

Objective: RECOMPLETE TO MORROW

Job Type: Recomplete

AFE #: 1295

WI: 57.81% AFE Amount: \$40,000.00

NRI: 46.25% Cost To Date: \$93,197.00

Date6/29/96Daily Cost\$904.00

OPENED WELL UP 1100# PSI ON TBG. BLEW TO PIT. DIED IN 2 HRS. RIH W/SWAB, TAGGED FL @ 5800'. SWABBED DN TO 10,000' W/GOOD BLOW. SI, SDON. RECOVERED 16 BBLS H2O.

Date6/30/96Daily Cost\$250.00

OVERNIGHT SI PSI 975#. OPENED WELL TO PIT. BLEW DN QUICKLY. SION

Date7/2/96Daily Cost\$4,339.00

MIRU ACID COMPANY. SI, TBG PSI 1790#. ACIDIZED LOWER MORROW PERFS W/2000 GALS 15% NEFE W/CLAY STABILIZERS. DISPLACED TO TOP PERF, ISIP 2350#, 15 MIN 1500#, AVG TREATING RATE 1.7 BBLS PER MINUTE @ 3500# PSI. RD ACID COMPANY, MIRU SWAB UNIT. BLEW WELL DN. STARTING FL SURFACE, ENDING FL 8000', SCATTERED TO 3300'. WELL HAS DECENT BLOW. SI, SDON. RECOVERED 75 BBLS.

Date7/3/96Daily Cost\$1,095.00

SI TBG : 300# PSI, BLEW WELL DN. STARTING FL 5400', ENDING FL 9400'. PULLING FROM SN 10,569', SCATTERED FLUID TO 3300'. RECOVERED 85 BBLS. LEFT WELL FLOWING TO TANK OVERNIGHT.

Date7/4/96Daily Cost\$300.00

TBG PSI 0. HOOKED UP TO SEPARATOR, MOVED NO FLUID OVERNIGHT.

Date7/5/96Daily Cost

150# PSI, FLUID 2900' FROM SURFACE. RD SWAB UNIT.

Date7/8/96Daily Cost\$2,888.00

MIRU WSU, ND WELL HEAD. NU BOP, RELEASED PKR. POOH W/TBG. MIRU WIRELINE. RIH W/5" CIBP & SET 11,875', DUMP BAIL 2 SX CMT ON CIBP. RD WIRELINE. PU PKR, STARTED RIH W/TBG. SI, SDON.

Date7/9/96Daily Cost\$12,445.00

FINISHED RIH W/PKR SET @ 11,569', ND BOP NU WH. SWABBED DN TBG TO 7500'. MIRU WEDGE WL. RIH W/GAMMA RAY & CORRELATED LOGS. RIH W/TBG GUNS. SELECTED FIRE & SHOT 11,819. 11,794, 11,793, 11,784, 11,783, 11,775, 11,772, 11,771, 11,738, 11,736, & 11,735. FIRST RUN W/1 SPF. POOH TO PKR & HUNG UP WORK W/WL. W/NO SUCCESS. POO ROPE SOCKET. POOH W/WL W/SURFACE. TBG PSI @ 2350#. BLEW WELL TO PIT TO UNLOAD & CLEAN UP. LEFT WELL FLOWING TO SALES LINE. SDON.

Date7/10/96Daily Cost\$8,296.00

FLOWING TBG 640# PSI. MOVED 36 BBLS H2O, NO OIL, 350 MCF. CURRENT FLOW RATE 700 MCF. MIRU WL, RIH W/5 SINKER BARS, OVERSHOT SPANG JARS. RIH TO PERF GUNS. LATCHED ONTO SET OFF JARS. POOH W/PERF GUN. NOT ABLE TO SEE WHAT HUNG GUNS UP. MEASURED GUNS, LARGEST OD 1.745. SMALLEST ID DN HOLE 1.785, 2 3/8 SN, 2 1/2 HR BUILD UP ON TBG 3350#, OPENED TO SALES LINE, 1.6 MMCF. AFTER 4 HRS HAD WELL FLOWING TO SALES LINE. 825# TBG PSI, 855 MCF ON 12/64 CHOKE. MOVING TRACE OF FLUIDS.

Date7/11/96Daily Cost\$273.00

TBG PSI 780#, NO OIL, NO H2O, 860 MCF, 12/64 CHOKE

Date7/12/96Daily Cost

TEST: 15/64 CHOKE, 700# TBG PSI, 100# CSG PSI, 520# LINE PSI, NO OIL, 781 MCF, NO H2O, PACKER (UNI VI) @ 11,569. CIBP 11,875, PBSD 11,875.

Date7/13/96Daily Cost

TEST: 15/64 CHOKE, 650# TBG PSI, 100# CSG PSI, 520# LINE PSI, 6.72 OIL, 736 MCF, NO H2O

Date7/14/96Daily Cost

TEST: 15/64 CHOKE, 690# TBG PSI, 100# CSG PSI, 540 LINE PSI, NO OIL, 701 MCF, NO H2O