

1-16-93 SITP on vacuum. R/U swab. IFL @ 1200'FS. Made 3 runs & pulled FL down to SN. Made swab run every 30 mins thereafter: FL holding @ 2800'FS (SN @ 3600'). Made a total of 12 runs in 6 hrs. recov'g 59 BW w/ no show of oil. R/D swab. Rel 4-1/2" RTTS tool & POOH L/D tools. RIH w/ 20 jts as killstring. SWI. SDFWE. DC = \$2,733. CC = \$71,642.

1-17-93 SDFWE.

1-18-93 SDFWE.

1-19-93 OPERATIONS SUSPENDED AWAITING EVALUATION.

1-20-93 OPERATIONS SUSPENDED AWAITING EVALUATION.

1-21-93 SITP = 0; SICP = o. RIH w/ a total of 122 jts 2-3/8" tbg open ended. (Tagged PBTD w/±12' out on 123rd jt.) ND BOP & installed wellhead. RD DA&S. MOL. Left well SI. DC = \$735. CC = \$72,817.