

c/SF

RECEIVED BY 8820 SEP 19 1985 O.C.D. ARTESIA OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

This form for proposals to drill or to deepen or plug back to a different level. Use "APPLICATION FOR PERMIT" for such proposals.

O.C.D. ARTESIA OFFICE

1. NAME OF OPERATOR The Eastland Oil Company

2. ADDRESS OF OPERATOR P.O. Drawer 3488, Midland, Texas 79702

3. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.) See also space 17 below.) At surface 990' FNL and 990' FEL (NE/4NE/4) Unit "A"

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3000' GR, 3001' DE

5. LEASE DESIGNATION AND SERIAL NO. LC065970-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME Avalon Federal

9. WELL NO. 1

10. FIELD AND POOL, OR WILDCAT Malaga

11. SEC., T., R., M., OR BLK. AND SURVEY OR ARMA Guides, Delaware

Sec 7, T24S, R29E

12. COUNTY OR PARISH Eddy 13. STATE New Mexico

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF [] PULL OR ALTER CASING [] FRACTURE TREAT [] MULTIPLE COMPLETE [] SHOOT OR ACIDIZE [] ABANDON* [] REPAIR WELL [] CHANGE PLANS [X] (Other) []

SUBSEQUENT REPORT OF:

WATER SHUT-OFF [] REPAIRING WELL [] FRACTURE TREATMENT [] ALTERING CASING [] SHOOTING OR ACIDIZING [] ABANDONMENT* [] (Other) Casing Setting [X] (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Drilled 10" hole to 1213' w/no drilling problems. Reduced hole to 8" and drilled to 1742'. On August 15, 1985, ran 55 jts 7", 23# csg, 1741', set at 1742' to protect hole and shut off water sand from 1395-1401'.

Drilled 6" hole to T.D. of 2821' in Delaware sand. Top of pay sand at 2807'.

Ran 70 jts 4 1/2" 9.5#, K-55 csg., 2795', set at 2796' w/Halliburton packer shoe at 2796'. Cemented w/60 sx Class C - 2% gel cement. Job completed at 12:40 p.m., 8-27-85. TOC @ 1900'.

Tested csg w/1200 psi. o.k. Let cement stand 19 hrs. Nipped up 4 1/2" csg. and pulled and layed down 7" cag. Swabbed 4 1/2" csg dry w/no fluid entry. Drilled plug in packer shoe @ 2796' and cleaned to T.D. of 2821'.

(Verbal approval for change in casing plans given by Carlsbad BLM office.)

18. I hereby certify that the foregoing is true and correct

SIGNED George D. Neal TITLE Vice President Production DATE 8-29-85

(This space for Federal or State office use)

APPROVED BY ACCEPTED FOR RECORD TITLE DATE

CONDITIONS OF APPROVAL IF ANY:

SEP 3 1985

*See Instructions on Reverse Side