

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.O.S.	<input type="checkbox"/>
LAND OFFICE	<input type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED BY

DEC 26 1985

O C D

API#30-015-25499

5a. Indicate Type of Lease

State ☒Fee ☐

5. State Oil & Gas Lease No.

L-6867-3

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator The Eastland Oil Company	8. Farm or Lease Name State "32"
3. Address of Operator P.O. Drawer 3488, Midland, Texas 79702	9. Well No. 5
4. Location of Well UNIT LETTER <u>G</u> <u>1653</u> FEET FROM THE <u>North</u> LINE AND <u>2210</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>22S</u> RANGE <u>28E</u> NMPM.	10. Field and Pool, or Wildcat <u>Undesignated Delaware</u>
15. Elevation (Show whether DF, RT, GR, etc.) 3036' GR, 3037' DF	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPMS. ☐
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded w/12 1/4" bit at 9:00 a.m., 12-8-85, using Hopi Cable Tool Rig. Drilled to 375' in anhydrite. Ran 9 jts, 24#, J-55, 8-5/8" casing, 369', set @ 372'. Cemented w/250 sx Class C w/2% CaCl2. Circulated out 80 sx excess cement. Cement in place @ 10:45 a.m., 12-13-85.

Allowed cement to set 18 hrs. Bailed casing dry. No fluid entry. Drilled 40' cement and guide shoe and formation to 380'. Set for 1 hour and checked w/bailer. Casing and hole dry. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED George D. Neal
George D. Neal

TITLE Vice President-ProductionDATE 12-23-85

APPROVED BY

TITLE

DATE DEC 21 1985

CONDITIONS OF APPROVAL, IF ANY: