

ATTACHMENT TO

"SUBSEQUENT SUNDRY NOTICE"
FORM C-103

Harkey 35 State #1
Eddy County, New Mexico

1/9/95 **FIRST REPORT.** MIRUSU on 1/9/95, RU Pro Well Service, RIH & set Baker "W" check valve in "F" nip @ 10072', load tbg w/10 # brine, ND tree, NU BOP, rls on/off tool, POH & lay dwn 8 jts of 2 7/8" N-80 tbg.

1/10/95 RIH w/RBP & set @ 8,500', cover RBP w/sand, RIH & perf 8210-8240', 8264-8284' w/4 shots /ft, 90 deg phasing, 4" HSC guns (3 runs), RD Wireline, TIH w/Guiberson HDCH pkr & 20 stds.

1/11/95 TIH w/2 7/8" tbg (263 jts) & set Guiberson "HDCH" pkr @ 8153', press annulus to 500 psi, RU Western Co. & pmp 2500 gal of 7 1/2% HCl acid w/add. Drop 200 ball sealers, flush w/49 bbls of 2% KCl, avg rate 5 BPM, max rate 6 BPM, avg psi 3000, formation broke @ 2800 psi, ISDP 2200#, 5 min 2100#, 10 min 2100#, 15 min 2050#, open well to frac tank, & flow 12 bbls of load, well swbd dwn to SN.

1/12/95 RLS pkr & POH, TIH w/SN, 262 jts of 2 7/8" tbg, 1 blast jt, (SN) ND BOP, NU tree, RU Western Co. & frac Bone Spring as follows: pmp 1350 bbls of Viking I-30 w/117,000# 20/40 white sant & 33,000# 16/30 Super RC (resin coated) sand, flush w/257 bbls, total bbls to rec 1607, avg press 3050#, avg rate 40 BPM, max press 3700 psi, RD Western Co., SWIFN.

1/13/95 SITP 900#, SICP 950#, open well to frac tank.

1/14/95 24 hr flow, 450# FTP, 950# SICP, 32 BOPD, 199 BWPD on 12/64" choke.

1/23/95 MIRU Pool Well Service, on 1/23/95, ND tree & NU BOP, POH & lay dwn blast jt, POH w/262 jts of 2 7/8" N-80 tbg, TIH w/1 jt MA (bull plugged) 4' perf swab, SN, 6 jts of 2 7/8" tbg, 7" Guiberson TAC, 261 jts of 2 7/8" tbg, ND BOP & NU tree.

1/27/95 MIRUSU, RIH w/20' 1 1/4" pmp w/10' gas anchor, 10 sinker bars, 253 3/4" Norris (78) sucker rods, 127 7/8" Norris (78) sucker rods, seat pmp & space out, left rods clamped off, RD, SU.

2/3/95 Setting pmpg (320) unit.

2/16/95 24 hrs, 36 BOPD, 14 BWPD, 125 MCFD.

2/24/95 31 BOPD, 29 BWPD.

NOTE: Plan to continue pump testing Bone Spring formation for 3-4 months to evaluate. Wolfcamp Formation is temporarily abandoned.