

2ND 30 DAY Report

R.E. Hibbert
Ridge State 11-17
SECTION 17-T24S, R25E
EDDY COUNTY, NEW MEXICO
DRILLING REPORT

RECEIVED

JAN 18 '89

O. C. D.
ARTESIA, OFFICE

TUE	10/4/88	13 HOURS CEMENTING. PUMPED 450 SX @ 1,057', 932', 842' & 737'. PUMPED 175 SX @ 463 FT. CIRCULATED 5 SX TOTAL. WOC 8 HOURS. SET SLIPS ON CASING, CUT OFF 8 5/8" CASING, INSTALL BOP TIH WITH BIT. READY TO DRILL.
WED	10/5/88	DRILLING @ 3,540 FT. BIT #5 - 7 7/8" HP-54.
THUR.	10/6/88	DRILLING @ 4,200 FT. BIT #5 MADE 700 FT. IN 22 HOURS.
FRI.	10/7/88	DRILLING @ 5,070 FT. FORMATION LIME, MADE 735 FT. IN 22 HRS. DEVIATION OF 3/4 DEGREES AT 4,752 FT. ACCUMULATED MUD COST IS \$8,170.00
SAT.	10/8/88	DRILLING @ 5,585 FT.
SUN.	10/9/88	DRILLING @ 6,130 FT. FORMATION LIME.
MON.	10/10/88	DRILLING @ 6,595 FT. MADE 465 FT. IN 23 HOURS. FORMATION LIME AND SHALE.
TUE.	10/11/88	DRILLING @ 6,985 FT. MADE 390 FT. IN 15 1/2 HOURS. BIT TRIP FOR BIT #6 @ 6,662 FT. FORMATION LIME. DEVIATION OF 1/2 DEGREE @ 6,662 FT.

RECEIVED
JAN 13 1989
OIL CONSERVATION DIVISION
SANTA FE