

MON. 11/14/88 250 # FTP (GAS & WATER) AT 1:00 A.M. OPEN CHOKE 200#
 AT 2:00 A.M., 100# AT 8:00 A.M., 150# AT 9:00 A.M.
 UNTIL 4:00 P.M. CHOKE NOT WORKING. SHUT IN WELL.

TUE. 11/15/88 SIP 1,500#. 8:00 A.M. 12/64 CK FTP 1,200#. FLOWING
 GAS 9:00 A.M. 150#. 9:15 A.M. FTP 0#. 10:00 A.M.
 12/64 CK FTP 1,200#. 11:00 A.M. 14/64 FTP 1,250#. 12:00
 NOON FTP 1,300#. 2:00 P.M. FTP 1,150#. 5:00
 P.M. 990#. 6:00 P.M. 950#. 7:00 P.M. FTP 910#. 12:00
 MIDNIGHT FTP 700#.

WED. 11/16/88 2:00 A.M. FTP 650#. 10:00 A.M. FTP 500#. 10:30 A.M.
 CHANGE CHOKE TO 20/64 FTP 400# UNTIL 1:00 P.M. 2:00
 P.M. FTP 300#. #:00 P.M. SI 15 MINUTES. SIP 400#. 3:15
 P.M. 16/64 400# FROM 4:00 P.M. UNTIL 9:00
 MIDNIGHT FTP 300#.

THUR. 11/17/88 1:00 A.M. FTP 175#. 2:00 A.M. FTP 230#. 3:00 A.M.
 FTP 100#. WELL DIED AT 3:30 A.M. SHUT WELL IN AT
 6:00 A.M. SITP 100

FRI. 11/18/88 RIGGED UP BENNETT & CATHY TESTING COMPANY TO RUN
 STATIC FLUID TEST. TOOL WOULD NOT PASS 3,921 FT.
 POH. RIGGED DOWN. RIGGED UP GERALD SERVICE TO RUN
 IMPRESSION BLOCK IN TUBING TO IDENTIFY OBSTRUCTION.

SAT. 11/19/88 SD DUE TO HIGH WINDS.

SUN. 11/20/88 SWABBED 7:00 A.M. SEVEN TIMES. FTP 150# 10:30 A.M.
 1:00 A.M. FTP 300#. 3:00 A.M. FTP 100#. 5:30 A.M.
 WELL DEAD.

MON. 11/21/88 PREPARING TO SWAB. 6:30 A.M. FLUID 3,000'. PULLED
 SWAB 11 TIMES. 9:30 A.M. FTP 100# MOSTLY WATER WITH
 SOME GAS.

TUE. 11/22/88 WELL SHUT IN. WILL RUN BOTTOM HOLE PRESSURE BOMB ON
 WEDNESDAY 11/23/88.

WED. 11/23/88 SET SHUT WELL IN 45 HRS. PRIOR TO RUNNING BOMBS.
 RIGGED UP JARREL SERVICES. RAN PRESSURE TRANSIENT
 TEST.

THUR. 11/24/88 CONTINUED TO RUN PRESSURE TRANSIENT TEST.

FRI. 11/25/88 CONTINUED TO RUN PRESSURE TRANSIENT TEST. RAN 89 HOUR
 STRAWN #2 RESERVOIR TEST. RESERVOIR PRESSURE 3594.2
 PSIA.

SAT. 11/26/88 SHUT IN.

SUN. 11/27/88 SHUT IN.

MON. 11/28/88 SHUT IN.

TUE. 11/29/88 SHUT IN.

WED. 11/30/88 SHUT IN.

THUR. 12/1/88 SHUT IN.

FRI. 12/2/88 SHUT IN.

SAT. 12/3/88 SHUT IN.