

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM96333

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Lonesome Dove Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat UDD-E-HKSS (177/200)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T-23-S, R-23-E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1. OIL ☐ GAS ☒ WELL ☐ OTHER

2. NAME OF OPERATOR
Yates Energy Corporation

3. ADDRESS OF OPERATOR
P. O. Box 2323, Roswell, New Mexico 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FLS & 1810' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4309.8 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

PULL OR ALTER CASING

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

REPAIR WELL

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

CASING

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input checked="" type="checkbox"/>

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6/18/89: Depth @ 10600' KB, 0' progress, SW mud; ran casing and cemented; details follow:

255 joints of new 4-1/2", 11.6*/ft., N-80, LT&C with HOWCO float shoe and collar, 31 centralizers from 7480' to 10510' KB. Bottom 85 joints were sandblasted.

Halliburton cemented with 1000 gallons of Flocheck "21", 1200 sacks of Class "H" with 0.6% Halad 22A and 0.4% CFR-3 and 5* KCL per sack. Plug down at 7:30 PM, 6/17/89.

18. I hereby certify that the foregoing is true and correct

SIGNED

James F. Brown

TITLE

Agent

DATE

7/24/89

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: