James "A" No. 7 Completed Operations Cont'd. Page -4-

- 12-10-92: Unseat packer and tagged fill at 5510'. Circulated well clean and retrieved RBP and POOH. Picked up tubing with sand screen, seating nipple, tubing anchor two joints above seating nipple on 171 joints of 2-7/8" tubing. Seating nipple is at 5388'. ND BOP. Install wellhead.
- 12-11-92: Ran sucker rod pump and rods. Placed well on pump.
- 12-15-92: Well pumped 24 hrs. Received 130 bbls of oil & 220 bbls of water. Temp. drop from report.