

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TR.
(Other Instructions
on reverse side)

DATE
on re-

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 67709

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Malaga 1 Fed Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Malaga Atoka Gas

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T-24S, R-28E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Santa Fe Energy Operating Partners, L.P. ✓

3. ADDRESS OF OPERATOR

500 W. Illinois, Suite 500, Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

2310' FWL & 990' FSL, Sec. 1, T-24S, R-28E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2961.3' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Ran 4-1/2" liner

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1-21-90: Depth 12,136' (TD). Ran 46 jts 4-1/2" 13.5# S-95 casing and hanger.

1-22-90: Set liner shoe at 12,135', liner top at 10,297. Cemented w/ 24 Bbl. Excelllo 12.0, 310 sx C1 H 1.25% FloLoc. PD at 7:45 a.m.

1-23-90: Finished LD 3-1/2" DP and DC's. ND stack and clean pits. Released rig at 6:00 p.m. WOCU.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jerry McCullough

TITLE Sr. Production Clerk

DATE 1-29-90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side