

Yates Energy Corp.
Sidewinder No. 1
Intermediate Casing Report
Page -2-

RECEIVED

JUN 22 1990

Displace with 154 barrels fresh water.
Plug down at 5:10 PM on May 25, 1990.
Circulated 430 sacks cement to surface.
Waited on cement 24 hours.
Cut-off 8-5/8" casing, and nipples up.


Field operations were supervised by Mr. Bill Baker. A copy of his casing tally and field tickets are attached.

Yours very truly,

James F. O'Brian

James F. O'Brian

Registered Professional Engineer



JFO/sj

cc: Bill Baker