

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-015-26796

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

SUENO 15

8. Well No.

1

9. Pool name or Wildcat

Undesignated Atoka-Morrow

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER ☐

RECEIVED

2. Name of Operator
Nearburg Producing Company ✓

SEP 27 1991

3. Address of Operator
P. O. Box 823085, Dallas, TX 75382-3085

4. Well Location

Unit Letter E 660 Feet From The West Line and 2,500 Feet From The North Line

Section 15 Township 22S Range 27E NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3,097.2' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Activity ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-29-91: Spudded well at 2:30 P.M. (MST) on 7-29-91. Drilled 17-1/2" hole to 420'. Ran 11 joints 13-3/8", 48# casing. Set at 420'. Cemented with 450 sacks Class "C". Circulated 20 sacks.

7-30-91: WOC 18 hours. Tested casing and BOP's to 1,000 PSI for 30 minutes. No leak off.

8-20-91: Drilled 11" hole to 5,400'. Ran 127 joints of 8-5/8", 24# and 32#, K-55 and S-80 casing. Set at 5,400'. Cemented first stage with 625 sacks Lite and 275 sacks Class "C". Cemented second stage through stage tool at 2,525' with 2,400 sacks Lite and 965 sacks Class "C". Circulated 200 sacks.

8-21-91: WOC 18 hours. Tested casing and BOP's to 1,000# for 30 minutes. No leak off.

8-22-91 Drilled D.V. tool. Tested to 1,100 PSI for 30 minutes. No leak off.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Eddie J. Gelwick TITLE Operations Coordinator DATE 9/25/91

TYPE OR PRINT NAME Eddie J. Gelwick TELEPHONE NO. 214/739-1778

(This space for State Use)

ORIGINAL SIGNED BY

MIKE WILLIAMS

SUPERVISOR, DISTRICT II

APPROVED BY _____ TITLE _____ DATE OCT 3 1991

CONDITIONS OF APPROVAL, IF ANY: