

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
310 Old Santa Fe Trail, Room 206
Santa Fe, New Mexico 87508

WELL API NO.
30-015-26855

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
NM-V-3605

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Molly State A

8. Well No.
4

9. Pool name or Wildcat
LOST TANK (DELAWARE)

1. Type of Well:
OIL ☒ GAS ☐ OTHER ☐

2. Name of Operator
PENROC OIL CORPORATION

3. Address of Operator
P.O. Box 5970, Hobbs, NM 88241

4. Well Location
Unit Letter E : 1980 Feet From The NORTH Line and 53.5 Feet From The WEST Line

Section 1 Township 22-S Range 31-E NMPM EDDY County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3557.7 GL

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER: ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Added perfs, acidized, fracid, on pump ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2.99 RU REECO W.S. PUMP STUCK-ATTEMPTED TO PULL. PUMP SHEARED. PULLED RODS,
SWABBED TBG TO BATTERY. RELEASED ANCHOR, PULL TBG. TTH w/ RBP. SET @
0.99 6950'. TDH. RU ATLAS PERF. 6728'-6836'-2 spt. PL 2 1/2 W.S. acidized
w/ 2000 gal. 7 1/2% acid - balled out @ 5500'. RU Dowell, fracid @ 12BPM,
950' w/ 38000' sol and 620 bbls. KCL water. SD overnite.
Next day attempted to pull RBP. Un-successful. RU Rotary. cut off tbg @
6920'. LD work string. TTH w/ 2 1/2 prod. tubing & anchor. Ran pump & rods
Hung well on 8³⁰p.m. 3-19-99.
8.31.99 POB 24 hr Test 40 BO, 30 mcf, 5 BW - FINAL REPORT.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE M. Y. Merchant TITLE PRESIDENT DATE 9/3/99
TYPE OR PRINT NAME M. Y. Merchant TELEPHONE NO. (505) 397-3596

APPROVED BY Jim W. Green DISTRICT SUPERVISOR DATE 9-9-99
CONDITIONS OF APPROVAL, IF ANY: