

PARKER & PARSLEY PETRO. CO.  
DAILY OPERATIONS REPORT

(01/01/00 THRU 12/31/99)  
PERMIAN BASIN WEST DISTRICT

PAGE 6

```
=====
WELL: PARDUE FARMS "27" #9 (DW)          STATE: NM          TD: 6,800
PROJECT: PPDC - 93.90625%                COUNTY: EDDY
=====
```

11/25/91	WO ELECTRICITY.
11/26/91	WO ELECTRICITY.
11/27/91	Hooked up electricity and started pmpg @ 6:00 pm.
11/28/91	Well had not pmp'd up, lowered rods to tag pmp.
11/29/91	POB 24 HRS, 156 BLW. TLTR: 1031 BBLs.
11/30/91	POB 24 HRS, 136 BLW, 10 MCF. TLTR: 895 BBLs.
12/01/91	POB 24 HRS, 216 BLW, 15 MCF. TLTR: 679 BBLs.
12/02/91	POB 24 HRS, 48 BO, 223 BLW, 71 MCF. TLTR: 329 BBLs.
12/03/91	POB 24 hrs, 52 BO, 183 BLW, 71 MCF. Well not pmpg @ report time. WOPU. TLTR: 146 bbls.
12/04/91	Press tbg to 500#. Could not get well to pmp. RUPU. PU stdng valve & POOH w/ rods, plngr & stdg valve. Rel TAC & tag btm. PBTD @ 6260' (30' of fill). Prefs 6150' - 6271'. Two perfs @ 6271' & 63' covered. reset tAC @ 5785'. Btm @ 6063'. SN @ 6060'. GIH w/ new 1-3/4" x 5' plunger w/ stdng valve, 9 - 1-1/2" K-bars, 165 - 3/4" rods, 67 - 7/8" rods, 20 - 7/8" subs. POB @ 5:00pm. Load tbg w/ 4 BPW. FL @ 1000' FS. Has good pmp action.
12/05/91	POB 13 hrs, no prod. Stuffing box burnt out. Tag btm & got well pmpg.
12/06/91	POB 24 hrs, 30 BO, 89 BLW, 95 MCF. TBLTR 57.
12/07/91	POB 24 hrs, 37 BO, 64 BLW, 68 MCF.
12/08/91	POB 24 hrs, 27 BO, 73 BLW, 84 MCF.
12/09/91	MIRU PU, POH w/ rods & pmp. Swbd 2 hrs & well kckd off.