

=====

WELL: PARDUE FARMS "27" #9 (DW)	STATE: NM	TD: 6,800
PROJECT: PPDC - 93.90625%	COUNTY: EDDY	
tbg. Set pkr @ 5800'. RU to swb, swb'd 6 hrs w/ starting FL @ 2000' FS & end @ 5800' FS. Total recovery was 231 BLW, gassy. SDFN. TLTR 1187 bbls.		

11/15/91	Circ 100 BFW to clean sd off 4-1/2" pkr. POOH, LD pkr. PU, RIH w/ bailer & C.O. 145' sd. POOH w/ tools. PU, RIH w/ Versa Tools & 4-1/2" pkr, set pkr @ 6000'. SDFN.
----------	---

11/16/91	SDFS.
----------	-------

11/17/91	SDFS.
----------	-------

11/18/91	Surged form. 10 hrs recovering 175 BLW w/ some sd & gas. SDFN. TLTR 1018 bbls.
----------	---

11/19/91	Surged form. 2-1/2 hrs rec 60 BLW w/ no sd. Attempted to rel pkr for 2-1/2 hrs w/ no success (suspect stuck due to sd). Backoff tbg 8' above pkr @ sub on top of surge pmp. POOH w/ tbg. SDFN.
----------	---

11/20/91	RIH w/3-5/8" WP on 2-3/8" tbg & wsh'd over 5' of sd on top of pkr. POH & LD tools, PU & RIH w/3-5/8" OS w/3-1/8" grapple on tbg. Fished surge pmp & pkr, POH & LD. PU & RIH w/4-1/2" Model "R" pkr, SN & tbg w/sd guard on btm jt tbg on top of pkr. Set pkr @ 6042'. SDFN.
----------	---

11/21/91	Swb'd 5 hrs, rec 96 BLW w/gas blow & FL @ 2000' FS. Rels pkr, POOH & LD tools. PU & RIH w/BP, 3' perf sub, SN, 16' pmp barrel, 8 jts 2-3/8" tbg, 4-1/2" TAC & 182 jts 2-3/8" tbg. BP @ 6063', SN @ 6060' & TAC @ 5785' w/12 pts tension. SDFN. Brushy Canyon perfs 6150' to 6271'.
----------	--

11/22/91	PU & RIH w/1-3/4" X 5' plunger, 9 - 1-1/2" K-bars, 165 - 3/4" rds, 67 - 7/8" rds, 8', 6', 4' & 2' X 7/8" subs and PR. Set 228 pmp'g unit. SDFN.
----------	---

11/23/91	WO ELECTRICITY.
----------	-----------------

11/24/91	WO ELECTRICITY.
----------	-----------------
