

=====

WELL: PARDUE FARMS "27" #9 (DW)  
PROJECT: PPDC - 93.90625%

STATE: NM  
COUNTY: EDDY

TD: 6,800

-----

10/26/91      DEPTH 3934'; DRLG: 1296'/22-1/4 hrs, salt & sd. MW 10#,  
Vis 29, pH 10. ST - 2 deg @ 2685', 1-3/4 deg @ 2905',  
1 deg @ 3405', 1/2 deg @ 3903'.  
DSS 6

-----

10/27/91      DEPTH 4950'; DRLG: 1016'/23 hrs, sh & sd. MW 10#,  
Vis 29, pH 10. ST - 1 deg @ 4904'.  
DSS 7

-----

10/28/91      DEPTH 5696'; DRLG: 746'/23-1/2 hrs, sd & sh. MW 10#,  
Vis 31, pH 10, WL 11. ST - 1 deg @ 5404'.  
DSS 8

-----

10/29/91      DEPTH 6117'; DRLG: 421'/17 hrs, sd & sh. MW 10#, Vis 32,  
pH 10, WL 12. Trip for bit - 6 hrs. ST 1-3/4 deg @ 5781'.  
DSS 9

-----

10/30/91      DEPTH 6400'; DRLG: 283'/22-3/4 hrs, lm. MW 10.2#,  
Vis 32, pH 9.5, WL 8. ST - 1-1/4 deg @ 6273'.  
DSS 10

-----

10/31/91      DEPTH 6731'; DRLG: 331'/24 hrs, lm, sd & sh. MW 10.4#,  
Vis 32, pH 9.5, WL 10. Last circ @ 6576'; had 95% circ  
@ 6651'.  
DSS 11

-----

11/01/91      TD 6800'; PU DRILL PIPE: Made 69'/5 hrs, lm. RTD @  
10:30 a.m., 10/31/91. Circ 2 hrs, POOH/LDDP. Ran 14  
jts, 4-1/2", 11.6#, K-55, LTC csg & hit bridge @ 572'.  
POOH LD csg, RD csg crew. PU DP & wash bridge dwn to  
893'. MW 10.3#, Vis 31, pH 9, WL 20. ST - 1 deg @  
6800'.  
DSS 12

-----

11/02/91      TD 6800'; RU CSG CREW: MW 10.3#, Vis 45, pH 8, WL 6.  
1-1/2 hrs PU DP, 8-1/4 hrs PU DP & wash bridges, 1/4 hr  
Wash to btm, 6 hrs Circ & mix mud, 3/4 hr Rig repair &  
7-1/4 hrs LD DP.