

FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

Operator <u>Yates Petr. Corp.</u>		Lease <u>Pauline ALB St.</u>		Well # <u>5</u>	
Location of Well	Unit <u>N</u>	Section <u>32</u>	Township <u>23</u>	Range <u>31</u>	County <u>Eddy</u>
Drilling Contractor	<u>Undesignated</u>		Type of Equipment <u>Rotary</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	* <u>13 3/8</u>	<u>54.5 #</u>		<u>500</u>	<u>700 Circ</u>
<u>11</u>	* <u>8 5/8</u>	<u>32 #</u>		<u>4200</u>	<u>2800 Circ</u>
<u>7 7/8</u>	* <u>5 1/2</u>	<u>17 # + 15.5 #</u>		<u>TD 8200</u>	<u>800 SX As Warranted</u>

Casing Data:

Surface \_\_\_\_\_ joints of 13 3/8 inch 54.5 # Grade J-55

(Approved) (Rejected)

Inspected by M.S. date \_\_\_\_\_

Cementing Program

Size of hole 17 1/2" Size of Casing 13 3/8" Sacks cement required \_\_\_\_\_

Type of Shoe used guide Float collar used yes Btm 3 jts welded yes

TD of hole 504' Set 504' Feet of 13 3/8 Inch 54.5 # Grade J-55

New-used csg. @ 504' with 250 200cc sacks neat cement around shoe + 225 sax Pacesetter Life - C additives 270cc - 1/4" cc/cc.

Plug down @ 4:00 (AM) (PM) Date Nov.

Cement circulated yes No. of Sacks 166sx

Cemented by Western Company Witnessed by Mike Stubblefield

Temp. Survey ran @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_ top cement @ \_\_\_\_\_

Casing test @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method Used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Checked for shut off @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Remarks: \_\_\_\_\_