

Pinnacle State #1

Continued:

11/1/93 Clean out to PBTD @ 6375' w/bulldog bailor (165' of fill). POOH w/bailor & lay dn bailor. Well gassing. Order out kill trk & pump 80 bbl prod wtr don well. RIH w/25' Mud anchor. Btm @ 5951. Flange up wellhead.

11/2/93 -Pick & RIH w/16' gas anchor, 2-1/2 X 1-3/4 X 22' RHBC hollow tube pump. 12-7/8" steel rods, 152-3/4 steel rods, 71-7/8 steel rods, 1-8 pony rod, 1-6' pony rod, 1-4' pony rod, 1-1/4 X 22' polish rod w/14' liner. Seat pump & space out. RD & Move to #2.

11/4/93 - Rig up Pool WS. Long stroke pump, tag btm. well pumped up.