

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Hondo Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

AUG 27 1992 SEP 24 1992

O. C. D. O. C. D.

ARTESIA OFFICE

WELL API NO.

30-015-27071

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

V-3479

7. Lease Name or Unit Agreement Name

Pinnacle State

8. Well No.

2

9. Pool name or Wildcat

Herradura Bend, East

1. Type of Well:
Oil ☒
WELL ☐

OAS
WELL ☐

OTHER

2. Name of Operator
Fortson Oil Company

3. Address of Operator

301 Commerce St., Suite 3301 Fort Worth, Texas 76102

4. Well Location

Unit Letter E : 1650 Feet From The North Line and 330 Feet From The East Line

Section

36

Township

22 south Range 28 east

NMTM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3104' GL

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Spud well 8/9/92, drill 12-1/4" hole to 565'.

2. Set 8-5/8" 24#/ft J-55 csg @ 565'.

3. Cmt w/320 sx Cl C + 2% CaCl. Circ 10 sx to surf. Plug down: 8/14/92.

4. Drill 7-7/8" hole to 6400'.

5. Set 5-1/2" 15.5#/ft J-55 csg @ 6397'.

6. Cmt w/425 sx Cl C + .6% Halad 322 + 3% salt + 8#/sk Silicalite.

7. Opn DV tool @ 4184', circ 85 sx to surface.

8. Cmt w/725 sx Halliburton Lite + 6#/sk salt. Tail in w/275 sx Cl C + .6% Halad 322 + 3% salt + 8#/sk Silicalite. Circ 112 sx to surf. Plug down 8/19/92.

9. WO completion.

3(A)WOC 12 hrs. Press test BOP & csg to 700 psi, held OK. 9/1/92.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Jack R. Gevecker

TITLE Engineering Manager

DATE 8/26/92

TYPE OR PRINT NAME

Jack R. Gevecker

TELEPHONE NO. 817
335-5641

(This space for State Use)

ORIGINAL SIGNED BY

MIKE WILLIAMS

SUPERVISOR, DISTRICT II

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

OCT 16 1992