

Plugging Summary
Lambchop 20 Fed Com #1

5/18/93: Spot 55 sx C1 "C" Neat cmt at 550'. Cement circulated to surface.
(cont.)

5/19/93: Rig down pulling unit. Clean location. Dug out around wellhead
w/backhoe.

5/20/93: Cut off wellhead below ground level. Install P&A marker.

All cement mixed 14.8 ppg. Yield 1.32 ft³/sx. Plugging operations
witnessed by Mike Stubblefield w/ NMOCD.
Wellbore diagram attached.