

RECEIVED

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENTFEB 1 9 53 AM '93  
SUNDRY NOTICES AND REPORTS ON WELLSDo not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposalsFORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

Nm-0545035

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Federal 29 No. 8

9. API Well No.

30-015-27266

10. Field and Pool, or Exploratory Area

11. County or Parish, State

Eddy County,  
New Mexico

## SUBMIT IN TRIPLICATE

1. Type of Well

☐ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Pogo Producing Company

3. Address and Telephone No.

P. O. Box 10340, Midland, Texas 79702 915/682-6822

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

330' FSL and 760 FWL, Section 29, T-23-S, R-31-E

## 12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

## TYPE OF SUBMISSION

- ☐
- Notice of Intent
- 
- ☐
- Subsequent Report
- 
- ☐
- Final Abandonment Notice

## TYPE OF ACTION

- ☐
- Abandonment
- 
- ☐
- Recompletion
- 
- ☐
- Plugging Back
- 
- ☐
- Casing Repair
- 
- ☐
- Altering Casing
- 
- ☒
- Other
- Drilling
- 
- ☐
- Change of Plans
- 
- ☐
- New Construction
- 
- ☐
- Non-Routine Fracturing
- 
- ☐
- Water Shut-Off
- 
- ☐
- Conversion to Injection
- 
- ☐
- Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form 1)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1/20/93 M&M Excavating started building location 1/19/93. Levelled location & entrance road.  
1/21/93 Levelling location & road. Will start w/ caliche today.  
1/22/93 Put caliche down on road. Start caliche on location.  
1/23/93 Finish building location & pits.  
1/24/93 Set 40' of 20" conductor. Line pits.  
1/25/93 Hauling wtr to pits. WO drilling tools.  
1/26/93 WO drilling tools.  
1/27/93 MIRU Abbott Bros. cable tool rig. Will spud Thursday 1/28/93 @ 12:00 hrs CST.  
1/28/93 Will spud today @ 1200 hrs CST.  
1/29/93 TD 60' (made 20'). Drlg w/ cbl tool. 18 hrs - Spud well @ 1200 hrs CST  
1/28/93. Drlg 8-1/2" hole to 60'.

APPROVED BY  
(ORIG. SIGNED) DAVID R. GLASS

FEB 4 1993

14. I hereby certify that the foregoing is true and correct

Signed

Title District Operations Manager

Date 1/29/93

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

Date