

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

OFFICE FOR NUMBER
OF COPIES REQUIRED
(Other instructions on re-
verse side)

DAKOTA DISTRICT
Modified Form No.
ND60-3160-4

C/SF

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Strata Production Company

3. ADDRESS OF OPERATOR
P. O. Box 1030, Roswell, New Mexico 88202-1030

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

2315' FSL & 1746' FWL

3a. Area Code & Phone No.
505-622-1127

5. LEASE DESIGNATION AND SERIAL NO.

NM-0556859-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME
Nash Unit

8. FARM OR LEASE NAME
Nash Unit

9. WELL NO.
#13

10. FIELD AND POOL, OR WILDCAT
Nash Draw Delaware

11. SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

Section 12-23S-29E

12. COUNTY OR PARISH
Eddy

13. STATE
NM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
2976' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☒

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☒

Spud, Run 13 3/8" csg & cmt
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

02/13/93: MIRU Grace Drilling Rig #348. Spud 17 1/2" hole at 3:30 PM on 02/12/93. Drilled to 310'. Ran 8 joints 13 3/8" 48# H-40 casing. Cemented at 310' with 475 sacks Premium Plus with 5# Gilsonite, 1/4# Flocele and 2% CaCL per sack. Circulated 150 sacks to pit. Plug down at 2:45 AM on 2/13/93. WOC. Pressure test BOP to 500#. Held OK.

ACCEPTED FOR RECORD
(ORIG. SGD) DAVID R. GLASS
MAR - 9 1993
CARLSBAD, NEW MEXICO

FEB 22 8 33 AM '93
CARLSBAD AREA

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED Carol J. Garcia

TITLE Production Supervisor

DATE 2/19/93

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side