

215F
Op

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240
DISTRICT II
P.O. Drawer DD, Artesia, NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-015-27323
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-120
7. Lease Name or Unit Agreement Name Medano VA State
8. Well No. 15
9. Pool name or Wildcat Los Medanos Delaware

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter B : 330 Feet From The North Line and 1980 Feet From The East Line Section 16 Township 23S Range 31E NMPM Eddy County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3352' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: Spud, surface casing & cement <input checked="" type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
Spudded a 26" hole at 5:00 PM 7-6-93. Set 40' of 20" conductor. Cemented to surface. Notified NMOCD in Artesia of spud. Resumed drilling a 17-1/2" hole at 5:00 PM 7-7-93.
TD 504'. Ran 11 joints of 13-3/8" 54.5# J-55 (506.98') of casing set at 504'. 1-Texas Pattern notched guide shoe set at 504'. Insert float set at 460'. Cemented with 225 sacks Pacesetter Lite "C" and 2% CaCl2 (yield 1.76, weight 12.9). Tailed in with 250 sacks Class "C" 2% CaCl2 (yield 1.32, weight 14.8). PD 3:22 AM 7-8-93. Bumped plug to 500 psi, OK. Circulated 159 sacks. WOC. Drilled out at 11:00 PM 7-8-93. WOC 18 hours and 38 minutes. Nipped up and tested to 500# for 15 minutes. Reduced hole to 11". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.
SIGNATURE Rusty Klein TITLE Production Clerk DATE Sept. 14, 1993
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)
ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR, DISTRICT I
APPROVED BY _____ TITLE _____ DATE SEP 29 1993
CONDITIONS OF APPROVAL, IF ANY: