

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.  
30-015-27510

5. Indicate Type of Lease  
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.  
K-6600

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER ☐

Nash Unit

2. Name of Operator  
Strata Production Company

8. Well No.  
#14

3. Address of Operator  
P.O. Box 1030, Roswell, New Mexico 88202-1030

9. Pool name or Wildcat  
Nash Draw Delaware

4. Well Location  
Unit Letter A : 660 Feet From The North Line and 500 Feet From The East Line

Section 13 Township 23 South Range 29 East NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3004' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

07/16/93: Drilled to 7280' TD. Ran 174 joints (7289') 5 1/2" 17# J-55. Cemented First Stage at 7280' with 335 sacks 50/50 Poz H with 5# D-44, 3/10% D-60, 2.5# D-28 and 1/4# D-29 per sack. Circulated 128 sacks cement to pit on First Stage. Cemented Second Stage with 335 sacks 50/50 Poz H with 5# D-44, 3/10% D-60, 2.5# D-28 and 1/4# D-29 per sack. Circulated 175 sacks cement to pit on Second Stage. Cemented Third Stage with 295 sacks 35/65 Poz C with 6/10% D-20, 8# D-44 and 1/4# D-29 per sack. Tail in with 100 sacks Class "H". Plug down at 5:45 AM on 07/16/93. Release rig at 11:00 AM on 07/16/93. WOC 24 hours.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Carol J. Garcia TITLE Production Supervisor DATE 7/21/93

TYPE OR PRINT NAME Carol J. Garcia TELEPHONE NO. 622-1127

(This space for State Use)

ORIGINAL SIGNED BY  
MIKE WILLIAMS  
SUPERVISOR, DISTRICT II

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

JUL 26 1993