

RECEIVED  
JUL 25 1993  
BUREAU OF LAND MANAGEMENT  
ALBUQUERQUE, NM 87100

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Strata Production Company

3. Address and Telephone No.

P.O. Box 1030, Roswell, New Mexico 88202-1030 (505) 622-1127

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

498' FSL & 2000' FWL  
Section 12-23S-29E

FORM APPROVED

Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-0556859-A

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

Nash Unit

8. Well Name and No.

Nash Unit #11

9. API Well No.

30-015-27520

10. Field and Pool, or Exploratory Area

Nash Draw Brushy Canyon

11. County or Parish, State

Eddy County, New Mexico

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent  
☒ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other Production Casing and Cement

- ☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

06/27/93: Drilled to 7200' TD. Ran 174 joints (7209') 5 1/2" 17# J55 casing. Cemented at 7200' First Stage with 260 sacks 50/50 Poz H with 5# D-44, 3/10% D-60, 2.5# B-28 and 1/4# D-29 per sack. Circulated 50 sacks cement to pit on First Stage. Cemented Second Stage with 385 sacks 50/50 Poz H with 5# D-44, 3/10% D-60, 2.5# B-28 and 1/4# D-29 per sack. Circulated 70 sacks cement to pit on Second Stage. Cemented Third Stage with 305 sacks 35/65 Poz with 8# D-44, 6% D-20 and 1/4# D-29 per sack. Tail in with 100 sacks Class "C" Neat. Plug down at 11:00 AM on 6/27/93. WOC. Released rig at 3:00 PM on 6/27/93.

ACCEPTED FOR RECORD

J. Lara  
21/1993

CARLSBAD, NEW MEXICO

14. I hereby certify that the foregoing is true and correct

Signed Carol J. Garcia

Title Production Supervisor

Date 7/21/93

(This space for Federal or State office use)

Approved by \_\_\_\_\_  
Conditions of approval, if any:

Title \_\_\_\_\_

Date \_\_\_\_\_