

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
V-4137

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input checked="" type="checkbox"/> GAS <input type="checkbox"/> OTHER- WELL WELL	7. Unit Agreement Name
2. Name of Operator Energex Company 505-622-6713	8. Farm or Lease Name Milano State
3. Address of Operator 100 North Pennsylvania, Roswell, NM 88201	9. Well No. 1
4. Location of Well UNIT LETTER H 2110 FEET FROM THE North LINE AND 890 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 24S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Undes Delaware
15. Elevation (Show whether DF, RT, GR, etc.) 2915' GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/19/93 Ran 157 jts, (6517') of 5.5" 17# J55 casing, set & cemented @ 6490' (Shoe set @ 6490', Float collar set @ 6448' & DV tool set @ 5097'). Cement 1st stage w/285 sx of PP + 3/10% Halad-322 + 5# salt + 10# micro bond. PD @ 7:15 a.m. 10/19/93. Open DV tool & circ 6 hrs. Circ 35 sxs off DV Tool.

10/20/93 TD 6492'. Finished Cementing: Cement 2nd stage w/100 sxs H/L +1/4# flocele + 1% CaCl2 followed by 150 sxs PP micro bond w/same additives as first stage. PD @ 1:45 p.m. 10/19/93. Est TOC 3750'. Set slips. Released rig @ 4:00 p.m. 10/19/93.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jackie Midkiff TITLE Jackie Midkiff/Prof Supv DATE 10/28/93

ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR, DISTRICT II

TITLE DATE OCT 29 1993

CONDITIONS OF APPROVAL, IF ANY: