

Page Seven
Drilling and Operation Summary
Quahada Ridge 31 Fed #4

08/04/95	SITP-60#; CP-60#; Bled to p.t. Pld 1 jt & attempted to set TAC. Would not set. POOH to TAC. Replaced w/rebuilt TAC & GIH w/187 jts above TAC. Set TAC w/6 pts tension. ND BOP & NU wellhead. (Btm of MA @ 6308', SN @ 6279', TAC @ 6115'). GIH w/2 ½ x 1 ½ x 16' RWBC (128" strokes), 5-1" rods, 113-3/4" rods, 112-7/8" rods & 15-1" rods, 1-2' x 1" pony rod. Spaced out & hook-up box, PR, & liner. Clamp off 6" off btm. Release all rental equip. BLWTR-416	
	DMC \$0	TMC \$5,510
	DWC \$2,560	CWC \$360,789
08/05/95	On line. BLWTR-416	
	DMC \$0	TMC \$5,510
	DWC \$0	CWC \$360,789
08/06/95	Rec 180 BLW; BLWTR-235	
	DMC \$0	TMC \$5,510
	DWC \$0	CWC \$360,789
08/07/95	33 MCF; 59 Oil Rec 162 BLW; BLWTR-74	
	DMC \$0	TMC \$5,510
	DWC \$0	CWC \$360,789
08/08/95	36 MCF; 49 Oil Rec 285 BLW; BLWTR-0	
	DMC \$0	TMC \$5,510
	DWC \$0	CWC \$360,789