

Drilling and Operation Summary

Quahada Ridge 31 Fed #4

08/04/95	<p>SITP-60#; CP-60#; Bled to pit. Pld 1 jt & attempted to set TAC. Would not set. POOH to TAC. Replaced w/rebuilt TAC & GIH w/187 jts above TAC. Set TAC w/6 pts tension. ND BOP & NU wellhead. (Btm of MA @ 6308', SN @ 6279', TAC @ 6115'). GIH w/2 1/2 x 1 1/2 x 16' RWBC (128" strokes), 5-1" rods, 118-3/4" rods, 112-7/8" rods & 15-1" rods, 1-2' x 1" pony rod. Spaced out & hook-up box, PR, & liner. Clamp off 6" off btm. Release all rental equip. BLWTR-416</p> <p>DMC \$0 TMC \$5,510</p> <p>DWC \$2,560 CWC \$360,789</p>	
08/05/95	<p>On line. BLWTR-416</p> <p>DMC \$0 TMC \$5,510</p> <p>DWC \$0 CWC \$360,789</p>	
08/06/95	<p>Rec 180 BLW; BLWTR-236</p> <p>DMC \$0 TMC \$5,510</p> <p>DWC \$0 CWC \$360,789</p>	
08/07/95	<p>33 MCF; 59 Oil Rec 162 BLW; BLWTR-74</p> <p>DMC \$0 TMC \$5,510</p> <p>DWC \$0 CWC \$360,789</p>	
08/08/95	<p>36 MCF; 49 Oil Rec 285 BLW; BLWTR-0</p> <p>DMC \$0 TMC \$5,510</p> <p>DWC \$0 CWC \$360,789</p>	