

- 12/21/94 2220' (795') (Day 3) Drlg. Anhy & salt. Bit #2 - 12 1/4" HTC ATJ-33C, 157' in 42 hrs. 23 hrs drld, 1 hr slope test (1/2 deg @ 1466') (3/4 deg @ 1813') (4 1/2 deg @ 2127'). MW 10.2, Visc 29, pH 10, chl 186,000 ppm.
- 12/22/94 2236' PBDT 1875' (0') (Day 4) WOC. Anhy. Bit #2 - 12 1/4" HTC ATJ-33C, 1586' in 43 3/4 hrs. Depth out 2236'. Bit #3 - 12 1/4" HTC R-1. 1 1/2 hrs slope test (1 1/2 deg @ 1900') (2 deg @ 2000') (4 1/2 deg @ 2127') (6 deg @ 2221'), 1/4 hr serviced rig, 1/2 hr circ hole clean, 3 1/2 hrs TIH w/open ended DP, 1/2 hr spot 200' cemt plug from 2075' to 1875', 16 1/4 hrs WOC, 1/4 hr drld cemt, cemt green. MW 10, Visc 28, pH 10.5, chl 188,000 ppm.
- 12/23/94 2083' (225') (Day 5) TIH to fish for 12 1/4" Bit #3. Cmt & Anhy. Bit #3 - 12 1/4" HTC R-1. 225' in 20 1/2 hrs. 1/2 hr WOC. 1 hr S/T (1 3/4 deg @ 2010') (2 3/4 deg @ 2042') (2 1/2 deg @ 2074'). 20 1/2 hrs drlg. Lost pump psi. 2 hrs TOH, had lost 12 1/4" bit. TIH to fish for 12 1/4" bit #3. MW 10, Visc 28, chl 188,000 ppm.
- 12/24/94 1875' PBDT (Day 6) WOC. 1 hr fishing for 12 1/4" bit. 3 hrs WO skirted screw sub. 6 hrs trip & fish. 3 3/4 hrs WO HOWSCO to plug back. 1/2 hr pump 150 sx cmt plug @ 2075'. 9 3/4 hrs WOC. MW 10, Visc 28, pH 12.
- 12/25/94 2090' (80') (Day 7) Drlg. Salt. Bit #4 - 12 1/4" HTC R-3, 78' in 13 3/4 hrs. Bit #5 - HTC-J33, 2' in 1/4 hr. 6 1/2 hrs WOC. 14 hrs drlg. 3/4 hrs S/T (2/3 deg @ 2015') (1 3/4 deg @ 2046') (1 3/4 deg @ 2077'), 2 3/4 hrs trip to change bit. MW 10.1, Visc 28, pH 12, chl 199,000 ppm.
- 12/26/94 (Note: Inadvertently left off of yesterdays report) 2545' (455') (Day 8) Drlg. Anhy & salt. Bit #5 - 12 1/4" HTC ATJ-33C, 457' in 22 1/2 hrs. 22 1/4 hrs drlg, 1 1/2 hrs S/T (1 3/4 deg @ 2126') (1 deg @ 2258') (1 3/4 deg @ 2222') (1 1/2 deg @ 2288') (1 3/4 deg @ 2382') (3 1/4 deg @ 2476') MW 10.1, Visc 28, pH 12, chl 192,000 ppm.
- 12/27/94 2700' (155') (Day 9) WOC. Salt & anhy. Bit #5 - 12 1/4" HTC-J33C, 612' in 32 1/4 hrs. 9 3/4 hrs drlg, 1 hr circ hole clean for 9 5/8" csg. 12 hrs TOH to run 9 5/8" csg. 3 hrs RU & run 63 jts 9 5/8" 36# K-55 ST&C. Csg set @ 2700'. 1/2 hr circ 9 5/8" csg. 2 hrs cmt 9 5/8" w/1,050 sx Halco light cmt w/5# salt, 5# cilsonit + 1/4 flocel per sx + 200 sx premium plus cmt w/2% cacl. Plug down @ 1:15 A.M. 12/27/94. Cmt circ to surface. 5 3/4 hrs WOC. MW 10.1, Visc 28, pH 10.
- 12/28/94 3430' (730') (Day 10) Drlg. 100% sand. Bit #6 - 8 3/4" HTC ATJ-33C, 730' in 16 1/4 hrs. 6 1/4 hrs NU BOP. Test BOP to 5000 psi, ok. Hydrill to 1500 psi, ok. 9 5/8" csg test to 1500 psi, ok. 1 hr drlg float cmt & float shoe. 16 1/4 hrs drlg formation. 1/2 hr S/T. (1/4 deg @ 2934') (3/4 deg @ 3272'). MW 8.4, Visc 28, pH 10, chl 10,000 ppm.
- 12/29/94 4780' (1350') (Day 11) Drlg. Sand. Bit #6 - 8 3/4" HTC ATJ-33C, 2080' in 39 3/4 hrs. 23 hrs drlg, 1 hr S/T (3/4 deg @ 3738') (1/2 deg @ 4242'). MW 8.4, Visc 28, pH 10, chl 10,000 ppm.
- 12/30/94 5645' (865') (Day 12) Drlg. Shale & lime. Bit #6 - 8 3/4" HTC ATJ-33C, 2945' in 63 hrs. 23 1/4 hrs drlg, 1/2 hr S/T (1 1/4 deg @ 4740') (1 1/4 deg @ 5255'), 1/4 hr S/R. MW 8.6, Visc 28, pH 10, chl 24,500 ppm.