

HISTORY TO DATE  
APRIL 11, 2000  
COCHITI "5" FEDERAL #1

ELEVATION: 3004' GL      3023' KB (19' AGL)      12,268' TD      6,445' PBTB

CASING:      13-3/8" 54.50# J-55 CSG SET @ 650' CMT'D W/900 SX CMT CIRC'D  
                 9-5/8" 36.0# K-55 CSG SET @ 2700' CMT'D W/1250 SC CMT CIRC'D  
                 7"      29# N-80, P110 SET @ 10,600' CMT'D W/2150 SX IN 2 STAGES.  
                 DV @ 6014', CMT CIRC'D.  
                 4-1/2" 15.0# P110 LINER @ 10,156 - 12,245' W/250 SX

CURRENT

COMPLETION:      12,245 - 12,268' OH (ATOKA BANK) PLUGGED W/CIBP @ 12,220'  
                 12,202 - 12,204' (ATOKA) PLUGGED OF W/PKR + 35' CMT  
                 11,872 - 11,961' (STRAWN) PLUGGED W/CIBP + 35' CMT @ 11,860'  
                 11,460 - 11,522' (WOLFCAMP) PLUGGED W/PKR + 35' CMT @ 11,200'  
                 9,800 - 9,903' (BONE SPRING) PLUGGED W/CIBP + 35' CMT @ 9145'  
                 6,514 - 6,572' (BRUSHY CANYON) PLUGGED W/CIBP + 35' CMT @ 6480'

|           |               |                |                                         |
|-----------|---------------|----------------|-----------------------------------------|
| LOG TOPS: | LAMAR         | 2816' (+ 207') | 1 <sup>ST</sup> BONE SPR 7618' (-4595') |
|           | BELL CANYON   | 2845' (+ 178') | 2 <sup>ND</sup> BONE SPR 8384' (-5361') |
|           | MANZANITA     | 3916' (- 893') | 3 <sup>RD</sup> BONE SPR 9798 (-6475')  |
|           | BRUSHY CANYON | 5301' (-2278') | WOLFCAMP 10,108' (-7085')               |
|           | BONE SPRING   | 6614' (-3591') | STRAWN 11,872' (-8849')                 |
|           |               |                | ATOKA 12,122' (-9099')                  |
|           |               |                | ATOKA BANK 12,228' (-9205')             |

CURRENT

PERFS:      4934 - 4928' CHERRY CANYON

CURRENT

STATUS:      SHUT IN 02/09/00

RECEIVED

2006 APR 12 P 12:50

1 DEPT OF LABOR  
BOSTON MA 02101

(P)

10

44