

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-015-29365
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	VA-807
7. Lease Name or Unit Agreement Name	Pescador AQV State
8. Well No.	1
9. Pool name or Wildcat	Crooked Creek, Morrow (Gas)
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	4096' GR

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	RECEIVED
2. Name of Operator YATES PETROLEUM CORPORATION	MAY 12 1997
3. Address of Operator 105 South 4th St., Artesia, NM 88210	OIL CON. DIV. DIST. 2
4. Well Location Unit Letter Lot 2 : 660 Feet From The North Line and 1650 Feet From The East Line Section 6 Township 24S Range 24E NMPM Eddy County	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: Production casing & cement <input checked="" type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 10840'. Reached TD at 4:00 PM 5-1-97. Ran 264 joints of 5-1/2" 17# casing as follows: 3 joints of 5-1/2" 17# N-80 varnished (128.06'); 16 joints of 5-1/2" 17# N-80 sand-blasted (641.82'); 51 joints of 5-1/2" 17# N-80 varnished (2099.12'); 150 joints of 5-1/2" 17# J-55 varnished (6166.46') and 44 joints of 5-1/2" 17# L-80 varnished (1813.88') (Total 10849.34') of casing set at 10840'. Float shoe set at 10840'. Float collar set at 10797'. Bottom marker joint set at 10712'. Cemented with 950 sacks Premium, .5% Halad 344, .4% CFR3, 10% HR7, 1#/sack salt and .5% gilsonite (yield 1.67, weight 13.0). PD 11:15 AM 5-5-97. Bumped plug to 2250 psi for 5 minutes, OK. Cement did not circulate. WOC. Released rig at 3:15 PM 5-5-97.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE May 7, 1997
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY ORIGINAL SIGNED BY TIM W. GUM TITLE DISTRICT II SUPERVISOR DATE MAY 14 1997
CONDITIONS OF APPROVAL, IF ANY: