

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.

5. Lease Designation and Serial No.
NM-17589

6. If Indian, Allottee or Tribe Name

SUBMIT IN TRIPLICATE

1. Type of Well
Oil Gas
☒ Well ☐ Well ☐ Other

2. Name of Operator

STRATA PRODUCTION COMPANY

3. Address and Telephone No. P. O. Box 1030
Roswell, New Mexico 88202-1030 505-622-1127

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1980' FSL & 2310' FEL
Section 13-23S-29E

7. If Unit or CA, Agreement Designation

Nash Unit

8. Well Name and No.

Nash Unit #29

9. API Well No.

30-015-29434

10. Field and Pool, or Exploratory Area

Nash Draw Brushy Canyon Oil Pool

11. County or Parish, State

Eddy County, New Mexico

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other

Completion Operations

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log Form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

05/13/97: MIRU pulling unit. Tag cement at 4350'.

05/14/97: Drill out cement and DV tools at 4498' and 6112'. Test casing to 1000#. Held OK.

05/15/97: Run CBL. Perf 23 .42 holes at 6825'-6870'.

05/16/97: Acidize with 2500 gallons 7 1/2% NEFE acid. Swab test.

05/19/97: Frac with 94,105 gallons gel and 216,880# 16/30 sand. Swab test.

05/27/97: TIH with production string, pump and rods.

05/29/97: Release rig at 12:00 PM. RDMO.

05/30/97: Set pumping unit. Lay and connect flowlines.

05/31/97: Start pumping unit at 8:30 AM. Well placed on production.

14. I hereby certify that the foregoing is true and correct

Signed Carol G. Garcia Title Production Records Manager Date 6/10/97

(This space for Federal or State office use)

Approved by _____ Title _____ Date _____

Conditions of approval, if any: