

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-90847

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Big Freddy Federal Unit #1

9. API Well No.

30-015-29734

10. Field and Pool, or Exploratory Area

Haupache Morrow

11. County or Parish, State

Eddy Co., NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent  
☒ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other Intermediate casing & cement  
☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

TD 1910'. Reached TD at 12:00 PM 9-10-97. Ran 43 joints of 9-5/8" 36# J-55 8rd ST&C (1917.72') of casing set at 1910'. 1-Texas Pattern notched guide shoe set at 1910'. Float collar set at 1862'. Cemented with 200 sacks "H", 10T A-10B, 10#/sack gilsonite, 1/4#/sack celloflake and 1% CaCl<sub>2</sub> (yield 1.52, weight 14.6) and 500 sacks 65-35-6, 10#/salt, 5#/sack gilsonite and 1/4#/sack celloflake (yield 2.02, weight 12.8). Tailed in with 200 sacks "C" and 2% CaCl<sub>2</sub> (yield 1.34, weight 14.8). PD 7:45 PM 9-10-97. Bumped plug to 1000 psi, OK. Circulated 205 sacks. WOC. Nipped up and tested to 3000 psi for 30 minutes, OK. Drilled out at 5:30 PM 9-11-97. WOC 21 hours and 45 minutes. Reduced hole to 8-3/4". Resumed drilling.

RECEIVED  
1997 SEP 17 A 9:01  
BUREAU OF LAND MGMT  
ROSWELL OFFICE

14. I hereby certify that the foregoing is true and correct

Signed Rusty Klein

Title Operations Technician

Date Sept. 12, 1997

(This space for Federal or State office use)

Approved by \_\_\_\_\_  
Conditions of approval, if any:

Title \_\_\_\_\_

Date \_\_\_\_\_