

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs NM 88241-1980

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO.  
30-015-30829

5. Indicate Type of Lease  
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name  
James Ranch Unit

8. Well No.  
31

9. Pool name or Wildcat  
Quahada Ridge (Delaware); Southeast

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3293.7' GL; 3305.7' RF; 3307.0' KB

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
Bass Enterprises Production Co.

3. Address of Operator  
P.O. Box 2760 Midland, TX 79702-2760

4. Well Location  
Unit Letter G : 1980' Feet From The North Line and 1980' Feet From The East Line  
Section 36 Township 22S Range 30E NMPM County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3293.7' GL; 3305.7' RF; 3307.0' KB

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: TD ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 7780' 12/23/99.  
Ran 22 joints 5-1/2" 17#, L-80 LT&C (6796-7780'). 12 joints 5-1/2" 17# Svc LT&C (5643-6796').  
142 joints 5-1/2" 15.5# J-55 LT&C (0-5643').  
Stage 1: cemented with 405 sacks Super H Mod with additives. Circulated 82 sacks of DV tool. TOC 5396' (es  
Stage 2: cemented with 160 sacks 50/50 Poz C with additives. Tail with 100 Class C neat.  
Plug down @ 5:00 a.m. 12/23/99. TOC @ 3215' (Temperature Survey).  
Rig released @ 9:00 a.m. 12/23/99.  
Prep for completion.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tami Wilber TITLE Production Clerk DATE 1/7/00

TYPE OR PRINT NAME Tami Wilber TELEPHONE NO. 915-683-2277

(This space for State Use)

APPROVED BY Jim W. Gunn TITLE District Supervisor DATE 1-13-00

CONDITIONS OF APPROVAL, IF ANY: