



CEMENT JOB REPORT

CUSTOMER Bass Enterprises Production C			DATE 18-MAY-00		F.R. # 174110500		SERV. SUPV. John Riley		
LEASE & WELL NAME James Ranch Unit #34			LOCATION S36,T22S,R30E			COUNTY-PARISH-BLOCK Eddy New Mexico			
DISTRICT Artesia			DRILLING CONTRACTOR RIG # WEK # 1			TYPE OF JOB Intermediate			
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		PHYSICAL SLURRY PROPERTIES					
Cement Plug, Rubber, Top 8-5/8 in		Guide Shoe, Texas-Notched 8-5/8 in		SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	
		Float Collar, Pop Valve, 8-5/8 - 8rd						Bbl MIX WATER	
MATERIALS FURNISHED BY BJ									
Fresh H2O Ahead				8.34				20	
600 Sx 50:50:10(P:C:G),5% Salt				12.13	2.21	12.39		236 176.88	
250 Sx Class C,1% CaCl				14.8	1.34	6.34		60 37.95	
Fresh H2O				8.34				235	
Available Mix Water 300 Bbl.				Available Displ. Fluid 300 Bbl.		TOTAL		551 214.83	
HOLE			TBG-CSG-D.P.				COLLAR DEPTHS		
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	
11		3880	8.625	28	CSG	1898	J-55	3887	
			8.625	32	CSG	1989	J-55	3792	
LAST CASING			PKR-CMT RET-BR PL-LINER		PERF. DEPTH		TOP CONN		
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	
13.375	48	CSG	350					8.625	
								8RD	
							BRINE		
							9		
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	
234	BBLs	Fresh H2O	8.34	1000	0	0	0	0	
							3930	2000	
							Rig Tank		
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:									
PRESSURE/RATE DETAIL						EXPLANATION			
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW ☒ CO. REP. ☐			
	PIPE	ANNULUS				TEST LINES 2500 PSI			
						CIRCULATING WELL - RIG ☒ BJ ☐			
15:30						HOLD BJ SAFETY MEETING			
16:10	2500					TEST LINES			
16:15	200		6.5	20	PREFLUSH	FRESH H2O AHEAD			
16:18	200		6.5	236	SLURRY	LEAD SLURRY			
17:05	160		6	60	SLURRY	TAIL SLURRY			
17:15	1050		7.7	234	H2O	DISPLACEMENT			
17:50	1270					PLUG DOWN			
17:52						CHECK FLOAT, OK HELD			
						111 SX TO PIT			
						THANK YOU, JOHN RILEY			
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERV. SUPV.		
☐ Y ☐ N	1270	☐ Y ☐ N	44	550	0	☐ Y ☐ N			