

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs NM 88241-1980

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO. 30-015-31065
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name James Ranch Unit
8. Well No. 66
9. Pool name or Wildcat Quahada Ridge (Delaware); Southeast

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
2. Name of Operator Bass Enterprises Production Co.	
3. Address of Operator P.O. Box 2760 Midland, TX 79702-2760	
4. Well Location Unit Letter M : 660' Feet From The South Line and 990' Feet From The West Line Section 36 Township 22S Range 30E NMPM Eddy County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: TD ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 7730' 5/7/00.  
Ran 67 joints 5-1/2" 15.5#, K-55 LT&C (0-2969'). 77 joints 5-1/2" 15.5# J-55, K-55, L-80 LT&C casing set (2969-7730').  
Stage 1: cemented with 315 sacks Super C Mod with additives. Circulated 110 sacks off DV tool. TOC 5850' (est).  
Stage 2: cemented with 225 sacks 50/50 Poz C with additives. Tail with 100 Class G cement.  
Plug down @ 6:30 a.m. 5/7/00. TOC @ 3350' (Temperature Survey).  
Rig released @ 10:30 a.m. 5/7/00.  
Prep for completion.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Tami Wilber

TITLE Production Clerk

6/9/00

TYPE OR PRINT NAME Tami Wilber

TELEPHONE NO. 915-683-2277

(This space for State Use)

APPROVED BY

Jim W. Green

TITLE

SUPERVISOR, DISTRICT II

DATE

JUN 15 2000

CONDITIONS OF APPROVAL, IF ANY: