

C/SF


UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. Division
811 S. 1st Street
Artesia, NM 88210-2834

SUBSEQUENT FORM 3160-5 (APPROVED June, 1992, revised May, 2000)

SUNDRY NOTICES AND REPORTS ON WELLS

1. TYPE OF WELL _ Oil Well <input checked="" type="checkbox"/> Gas Well	5. LEASE DESIGNATION AND SERIAL NO. NMNM 103604
2. NAME OF OPERATOR KUKUI Operating Company	6. IF INDIAN, ALL., OR TRIBE NAME
3a. ADDRESS 601 Vestavia Parkway, Suite 240 Vestavia, Alabama 35216	7. IF UNIT OR CA, AGREEMENT DESIGN.
3b. Telephone Number (include area code) 205-823-2977	8. WELL NAME AND NO. Goodnight 35 Federal #1
	9. API WELL NO. 30-015-31096
4. LOCATION OF WELL (Footage, Sec. T. R. M., or Survey Description) 2180' FWL & 660' FSL Sec. 35-T23S-R29E	10. FIELD & POOL, OR EXPLORATORY AREA Cedar Canyon-Morrow
	11. COUNTY OR PARISH, STATE Eddy, New Mexico




12. FILL IN APPROPRIATE DESCRIPTION TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION: Subsequent Report	TYPE OF ACTION: Report of Operations
--	---

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.

- 5-26-00 NU 7 1/16-10M-SRRAG BOP stack and 10M choke manifold. Load barite bins.
- 5-27-00 Test BOPs and choke manifold to 10,000 psi. (Chart to BLM).
Drill out cement and cementing stage collar @ 7,192'.
GIH and tag cement @ 10,385'. Drill cement to 10,580'.
Test 7" casing to 1,000 psi. Drill casing shoe @ 10,614'.
- 5-28-00 to 6-1-00
Drill 6 1/8" hole to 11,344'.



14. I HEREBY CERTIFY THAT THE FOREGOING IS TRUE AND CORRECT.

Name (Printed or Typed) Larry K. Strider	TITLE District Operations Manager
SIGNED <i>L.K. Strider</i>	DATE 6/21/00

(THIS SPACE FOR FEDERAL OR STATE OFFICE USE)
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY ARE ATTACHED.