

ATTACHMENT C-103 - OXY BOO STATE #1 - PAGE 2

12/30/2001 CMIC:MIKE ELMORE

WAIT FOR DAY LIGHT, SIDDP 2000# SICP 2350#, PUMP BY BJ 11 PPG, 225 BBLs, ISIP DP 300# CP 1600#, SI 2 HRS DP 1920# CP 3100#, PUMP 11.2 PPG, 225 BBLs, MAINTATING 2100# DPP, ISIP 2085# DP 2180# CP, SI 9 HRS, 2030# DP 2290# CP, PUMP 11.4 PPG, MAINTATING 2000# DPP, 195 BBLs, ISIP 1500# DP 1575# CP, SI 6 HRS DPP 1590# CP 1675#, MAKE PHONE CALLS WAIT ON ORDERS.

12/31/2001 CMIC:MIKE ELMORE

MONITOR PSI DP 1590 CSG 1675 BLEED GAS DP 1390 CSG 1680 SI 30MIN DP 1500 CSG 1775 BLEED GAS DP 1225 CSG 1500 LAST 5 MIN MUD BACK SI 6 HRS PUMP 11.4 PPG MUD SI DP 1450 CSG 1600 MONITOR PSI 11 1/2 HRS DP 2300 CSG 2225, PREP TO PUMP 11.4 PPG MUG AND RIG UP SUBBING UNIT.

01/01/2002 CMIC:MIKE ELMORE

SI DPP 2300 CSG 2225, PUMP 11.4 PPG SI DPP 970 CSG 1050, RIG UP HOWCO SNUBBING UNIT, SIDDP 2240 CSG 2100, PUMP 11.4 PPG MUD, SI DPP 1175 CSG 1200, START STRIPPING INTO WELL EST DEPTH AT REPORT TIME 7100.

01/02/2002 CMIC:MIKE ELMORE

STRIP INTO WELL TO 9735, RIG UP WIRELINE LUBE, FILL DP WITH 11.4 PPG MUD, RIH PULL PLUG RD WIRELINE, SIDPP 1100 CSG 1900, PUMP 11.4 PPG FOR KILL, CIRC 11.4 PPG IN 11.1 PPG OUT FLARE OUT, SIDPP 88 CSG 200, COND MUD TO 11.4 PPG, PUMP CIRC AROUND AGAIN SIDPP 40 CSG 75, SI COND MUD TO 11.7 PPG.

01/03/2002 CMIC:MIKE ELMORE

Daily Remarks:

CIRC 11.7 PPG MUD, GET ALL GAS OUT AND 11.7 PPG BACK, MONITOR WELL 1/2 HR NO FLOW, RIG DOWN HOWCO SNUBBING UNIT, CHANGE 3 1/2 RAMS IN BOP, TIH ONE STD DP STARTED TO FLOW, PUMP COMPLETE CIRC GET GAS OUT, PUMP 30 BBLs 12.4 PPG SLUG, TIH, WASH LAST 2 JTS TO TD, CIRC SMALL AMOUNT OF GAS OUT, 11.6 PPG IN 11.6 PPG OUT, COND MUD NO GAIN NO LOSS, CHECK FOR FLOW, PUMP SLUG, TOH 10 STDS, WAIT AND MONITOR ONE HR, TIH AT REPORT TIME.

01/04/2002 CMIC:MIKE ELMORE

TIH 10 STDS, CIRC, CHECK FLOW, SMALL FLOW, CIRC COND MUD TO 11.7 PPG, CHECK FLOW NO FLOW, TRIP FOR BIT, WASH AND REAM 120', DRILLING.

01/05/2002 CMIC:MIKE ELMORE

DRILLING, REPACK SWIVEL, DRILLING, GET SLOW PUMP RATES, AJUST SWIVEL PACKING, DRILLING.

01/06/2002 CMIC:MIKE ELMORE

DRILLING, FLOW CHECK, FLOW, BRING MUD WT FROM 11.5 TO 11.7 WHILE DRILLING TO 10904, FLOW CHECK, FLOW, CIRC BRING MUD WT UP FROM 11.7 TO 11.8, FLOW CHECK, NO FLOW, PUMP DOWN TOTCO, PUMP SLUG, TOH.

01/07/2002 CMIC:MIKE ELMORE

FINISH TOH, CHANGE BIT, TIH, WASH & REAM 30, DRILLING.

01/08/2002 CMIC:MIKE ELMORE

DRILLING, BOP DRILL & SPR, DRILLING.

01/09/2002 CMIC:MIKE ELMORE

DRILLING, BOP DRILL & SPR, DRILLING, CHECK FOR FLOW ONE HR, NO FLOW, TOH 15 STDS INTO CSG, MONITOR WELL FOR 6 HRS, NO FLOW, TIH, CIRC 2 HRS, BOTTOMS UP REC 300 UNITS GAS, PUMP DOWN TOTCO & SLUG, TRIP FOR BIT.

01/10/2002 CMIC:MIKE ELMORE

TIH, CUT DRLG LINE, TIH, WASH & REAM 30', DRILLING.

01/11/2002 CMIC:MIKE ELMORE

DRILLING.

ATTACHMENT C-103 - OXY BOO STATE #1 - PAGE 3

01/12/2002 CMIC:MIKE ELMORE

DRILLING, PUMP DOWN TOTCO & SLUG, TRIP FOR BIT, WASH & REAM 45, DRILLING.

01/13/2002 OXY BOO STATE NO. 1 (Drilling)  
DRILLING.

01/14/2002 CMIC:MIKE ELMORE

DRILLING, CHECK FLOW, PUMP DOWN TOTCO & SLUG, TRIP FOR BIT, WASH & REAM 26', DRILLING.

01/15/2002 CMIC:MIKE ELMORE  
DRILLING.

01/16/2002 CMIC:MIKE ELMORE

DRILLING, BOP DRILL & SPR, DRILLING, FLOW CHECK, PUMP TOTCO & SLUG, TRIP FOR BIT, WASH & REAM 35, DRILLING.

01/17/2002 CMIC:MIKE ELMORE  
DRILLING.

01/18/2002 CMIC:MIKE ELMORE

DRILLING, CHECK FLOW, PUMP DOWN TOTCO & SLUG, TRIP FOR BIT.

01/19/2002 CMIC:MIKE ELMORE

TRIP FOR BIT, CUT DRLG LINE, WASH & REAM 50', DRILLING.

01/20/2002 CMIC:MIKE ELMORE

DRILLING, BOP DRILL & SPR, DRILLING TO 11781, TRIP FOR BIT.

01/21/2002 CMIC:MIKE ELMORE

TOH, INSPECT DC'S, CHANGE BIT, TIH, WASH & REAM 40, DRILLING.

01/22/2002 CMIC:MIKE ELMORE  
DRILLING.

01/23/2002 CMIC:MIKE ELMORE

DRILLING TO 11969, TRIP FOR BIT, WASH AND REAM 67, DRILLING.

01/24/2002 CMIC:MIKE ELMORE

DRILLING TO TD 12050 AT 0300 HRS MST 1-24-2, PUMP SWEEP & CIRC.

01/25/2002 CMIC:MIKE ELMORE

CIRC, TOH, RU BAKER ATLAS RN DUAL LATEROLOG MICRO LATEROLOG GAMMA RAY, COMPENSATED Z-DENSILOG COMPENSATED NEUTRON LOG GRAMMA RAY FROM 12047 TO 9744, TIH, WASH TO BOTTOM, CIRC, TOH TO RUN LINER.

01/26/2002 CMIC:MIKE ELMORE

TOH, RU & RUN 59 JTS '4 1/2" 11.6# HC-P110 LTC CSG 2580' WITH BAKER LINER HANGER WITH ZXP ON DP, CIRC, HANG LINER, BJ CMT WITH 500 GALS MUD CLEAN BY 200 SX SUPER "C" MOD+1%BA-61+8#LCM+0.7%FL25+0.7%52+3%SALT, DISPLACED WITH MUD, BUMP PLUG, SET ZXP, EST 200' CMT ABOVE TOL, TOL @ 9442', LINER SET AT 12048', TOH LD DP.

01/27/2002

FINISH LD DP & DC'S, ND BOP, NU COMP 10,000# BOP, JET & CLEAN PITS, RIG RELEASED @ 1830 HRS 1-26-2 MST, RIGGING DOWN, MORT TO OXY SWEET & SOUR STATE #4.