Submit 3 Copies to Appropriate District Office

State of New Mexico Energy, Minerals and Natural Resources Department

(151	
V1)	

Form C-103 Revised 1-1-89

OIL CONSERVATION DIVISION P.O. Box 1980, Hobbs, NM 88240 P.O. Box 2088		WELL API NO.				
DISTRICT II Santa Fe, New Mexico 87504-2088 P.O. Drawer DD, Artesia, NM 88210			30-015-31606 5. Indicate Type of Lease			
DISTRICT III 1000 Rio Brazos Rd., Aztec, NM 87410			STATE X FFE 6. State Oil & Gas Lease No. V-2705			
(DO NOT USE THIS FORM FOR PRODIFFERENT RESER	ICES AND REPORTS ON WELDPOSALS TO DRILL OR TO DEEPEN RVOIR. USE "APPLICATION FOR PER-101) FOR SUCH PROPOSALS.)	OR PLUG BACK TO A	7. Lease Name or Unit Agreement Name			
I. Type of Well: OIL GAS WELL X WELL	OTHER 33	123456789 102	Graham AKB State			
2. Name of Operator YATES PETROLEUM CORPOR	ATION /	MY MY B	8. Well No.			
3. Address of Operator	esia. NM 88210 i 00	RECEIVED 2	9. Pool name or Wildcat			
105 South 4th St., Art	esia, NM 88210	ARTESIA 35	Lost Tank Delaware			
Unit LetterD :330	Feet From The North	Line and V230	Feet From The West Line			
, , ,	Township 22S Rai	(60120 <u>20</u> 20)				
Section 2	Township 22S Rai 10. Elevation (Show whether I	DF, RKB, RT, GR, etc.)	NMPM Eddy Ceunty			
	3516					
	** *					
NOTICE OF IN	TENTION TO:	SUBSEQUENT REPORT OF:				
PERFORM REMEDIAL WORK	PLUG AND ABANDON REMEDIAL WORK ALTERING CASING					
TEMPORARILY ABANDON	CHANGE PLANS	COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT				
PULL OR ALTER CASING		CASING TEST AND CE	EMENT JOB			
OTHER:		OTHER: Intermediate casing & cement X				
12. Describe Proposed or Completed Operations (Clearly state all persinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.						
TD 4100'. Reached TD at 5:00 PM 7-11-20Q1. Ran 97 joints of 8-5/8" 32# J-55 (4100.12') of casing set at 4100'. 1-Texas Pattern notched guide shoe set at 4100'. Float collar set at 4057'. Cemented with 850 sacks Interfill C, 3#/sack gilsonite (yield 2.41, weight 11.9). Tailed in with 200 sacks Premium Plus and 2% CaCl2 (yield 1.32, weight 14.8). PD 3:45 AM 7-12-2001. Bumped plug to 1530 psi, OK. Circulated 180 sacks. WOC. Nippled up and tested to 1500 psi for 15 minutes, OK. Drilled out at 3:45 AM 7-13-2001. WOC 24 hours. Reduced hole to 7-7/8". Resumed drilling. NOTE: Notified OCD-Artesia of operations.						
SIGNATURE WASTY KIET		ue Operations T	echnician DATE Aug. 30, 2001 TELEPHONE NO. 505/748-1471			
(This space for State Use)	Driginal signed by tim W. District II Supervisor		NOV 0 5 2001			
APPROVED BY	TII	LE	DATE			