

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Avenue, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-015-32406

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.
NM-19842

7. Lease Name or Unit Agreement Name:

Nathan Federal Com.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

Unit Petroleum Company

3. Address of Operator

P. O. Box 702500 Tulsa, OK 74170

8. Well No.

2

9. Pool name or Wildcat

Dublin Ranch - Morrow Gas

4. Well Location

Unit Letter L : 1650 feet from the South line and 1310 feet from the West line

Section 28 Township 22S Range 28E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
3037' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

11-19-02 Drilled 6 1/8" hole to 12,750'.

11-20-02 Logged open hole with Density Neutron, Dual Laterolog, and Gamma Ray Tools.

11-22-02 Ran & set 53 joints 4 1/2" 13.5# P110 liner. Cemented with 350 sx Class "H" cement mixed @ 15.6 ppg plus additives. Set liner packer and tested liner top to 2000 psi. Held OK. Tripped out of hole. Liner top @ 10,268'.

11-23-02 Cleaned out liner to PBTD (12,699'). Circulated hole clean and tripped out of hole. Nipped down and released rig.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kelly Ryan TITLE District Engineer DATE 12/3/02

Type or print name Kelly Ryan

Telephone No. (918) 493-7700

(This space for State Use)

ORIGINAL SIGNED BY TIA W. GUM
DISTRICT II SUPERVISOR

APPROVED BY

DATE

Conditions of approval, if any:

DEC 09 2002