	O OIL CONSER LLANEOUS RE District Office	PORTS ON	WELI	LS	(Revis	n C-103 sed 3-55)
COMPANY El Paro N	itural Gas Produ (Addr	<mark>ets Compen</mark> ess)	<u>y 1 2006</u>	Wilco	Building;	<u>Hidland, Te</u> zas
LEASE Welch Unit	WELL NO.	8 UNIT	พ้ร	16	T 26 8	R 27 K
DATE WORK PERFORMED	4-1 and 2-59	POOL	·	lch De	lavare	
This is a Report of: (Check	appropriate blo	ock)	Resu	lts of	Test of Ca	sing Shut-off
Beginning Drilling	Operations		Reme	edial N	Work	
Plugging			Other	c		

~___

Detailed account of work done, nature and quantity of materials used and results obtained.

Welch Unit No. 8 well was spudded 5:00 P.H. (MST) April 1, 1959. Well drilled to 265'. Rem 8 joints of 8-5/8" 24# J-55 casing, set at 264' with 250 sacks regular commut. Plug down 8:00 A.M. April 2, 1959. Commun circulated. After 24 hours, tested shut-off with 500# for 30 minutes; no pressure drop.

FILL IN DEL							
FILL IN BEL(JW FOR RE	MEDIAL WO	ORK REPORTS ON	LY			
Original Well	Data:						
DF Elev	TD	PBD	Prod. Int.	Compl Date			
Tbng. Dia	Tbng De	epth	Oil String Dia	Oil String Depth			
Perf Interval ((s)						
Open Hole Inte	erval	Pro	ducing Formation	(s)			
RESULTS OF	WORKOVE	R:		BEFORE AFTER			
Date of Test							
Oil Production	n, bbls. per	day			•		
Gas Productio	n, Mcf per	day			-		
Water Product	tion, bbls.	per day			-		
Gas~Oil Ratio,	, cu. ft. per	r bbl.			-		
Gas Well Pote:					-		
Witnessed by_					-		
				(Company)			
OIL CONS	ERVATION	COMMISSIO	above is true	I hereby certify that the information given above is true and complete to the best of			
Name <u>ML</u>	mustron	4	my knowledge Name	un Bartin			
Title	4		Position	Illing and Production Supt.			
Date^			C	Peso Natural Gas Products (
	÷ 11 1 1			006 Wilco Building; Midland.	710		