

COTTON DRAW UNIT #65

7. Drilled out cement 12,550 to 12,551'.
8. Tested casing w/2000# from 4:00-4:30 P.M. 5-29-72.
Tested OK.
9. Ran tubing & tested in hole w/5000# pressure. Latched
tog. onto BR receptical @ 14,550.
10. Filled plugs in step No. 1.
11. Tested Morrow Zone & returned to production.
Wolfcamp Zone abandoned 5-27-72.