

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

WELL IN FIELD
Other Institution
Corporate

Form approved
Budget Bureau No. 12 R-471
A. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR TXACO, Inc.

3. ADDRESS OF OPERATOR P. O. Box 728, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any state requirements.
See also space 17 below.)
At surface
Well is located 1930' from the South line and 660' from the West line of Section 35, T-24-S, R-31-E, (Unit Letter L), Lea County, New Mexico.

11. PERMIT NO. Regular 12. ELEVATIONS (Show whether DE, RT, etc.) 3506' (D. F.)

7. UNIT AGREEMENT NAME None

8. FARM OR LEASE NAME Cotton Draw Unit

9. WELL NO. 67

10. FIELD AND POOL, OR WILDCAT Undesignated

11. SEC., T., R., N., OR S., AND SURVEY OR AREA Sec. 35, T-24-S, R-31-E

12. COUNTY OR PARISH Lea 13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACURE TREAT ☐

SHOOT OR SPEEDED ☐

SEALING WELL ☐

(Other)

PLUG OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON ☐

ALTERED PLANT ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACURE TREATMENT ☐

SHOOTING OR SPEEDED ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT ☐

(Other: Report in case of multiple completion on Well Completion or Abandonment report and log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. (Briefly state all pertinent details and give pertinent data, including estimated date of starting proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

TOTAL DEPTH 1125'

10 3/8" O. D. 12# H-40 CASING SET @ 725'

Run 11200' (12 joints) 10 3/4" O. D. 40.5#, 45.5#, and 52# J-55 Butress Casing w/ Special Clearance Couplings and Cemented @ 1125' w/1770 Sx. TMW Containing 10% Salt followed w/300 Sx. Class C Cement containing 10% salt per sack. Cement Circulated. Plug @ 1378'. Job Complete 6:45 P. M., March 31, 1969.

Tested 10 3/4" O. D. Casing w/1500# for 30 minutes from 8:00 A. M. to 8:30 A. M., April 1, 1969. Tested O. K. Drilled out cement plug and retested casing w/1500# for 30 minutes from 3:15 A. M. to 3:45 A. M., April 2, 1969. Tested O. K. Job Complete 3:45 A. M., April 2, 1969.

18. I hereby certify that the foregoing is true and correct

SIGNED W. B. Bryant

TITLE Superintendent

DATE April 14, 1969

(This space for Federal or State office use)

APPROVED APR 13 1969

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side