

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other, instruction
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

FED NM 22207

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Washington Ranch Storage
Project

9. WELL NO.

WI Well No. 1

10. FIELD AND POOL, OR WILDCAT

Washington Ranch

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 34, T-25-S, R-24-E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

OIL WELL ☐ GAS WELL ☐ OTHER ☐ GAS STORAGE WELL

2. NAME OF OPERATOR

DEL PASO NATURAL GAS

3. ADDRESS OF OPERATOR

1110 North Big Spring, Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1650' FNL & 1650' FWL
Section 34, T-25-S, R-24-E

14. PERMIT NO.

NMOCD #R-6175-A

15. ELEVATIONS (Show whether DP, RT, GR, etc.)

3725' GL

16. (Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data)

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☒

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1. Move on location.
2. Kill well w/brine water.
3. Nipple down wellhead & install BOP.
4. Unseat packer and POH w/tubing & packer.
5. Set RBP @ 6760'±.
6. Run Casing Inspection Log.
7. If necessary, replace damaged casing.
8. Perforate 4 holes @ ±5220' & circulate cement to surface.
9. Re-Dress packer. Re-run tubing & packer. Hydro test tubing in hole.
10. Circulate treated fluid in annulus & set packer.
11. Remove BOP & nipple up wellhead. Return to storage service.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. W. MULLCY 915-687-0323

TITLE Agent

DATE 5-7-93

(This space for Federal or State office use)

APPROVED BY

(ORIG. SCD) DAVID R. GLASS

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side