

U. S. M. O. C. C. COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
SUBMIT IN TRI
(Other instruction
verse side)FE-
TC-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 031963

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Sundance Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 4., T-24-S, R-31-E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1. OIL ☐ GAS ☒ OTHER ☐

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

600 Building of the Southwest, Midland, Texas

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit F 1980 FNL & 1980 FWL of Section

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3402 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Running Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Drld 12 1/4" hole to 12,508'. Ran 9 5/8" P-110 53.5# casing set @ 12,500', DV tool @ 7993'. Cemented 1st stage w/900 sx lite wate & 450 sx Class "H". Opened DV and circulated 5 1/2 hrs. Circulate 192 sx of 1st stage cement. Cemented 2nd stage w/2500 sx lite wate. Lost complete returns. Plug down @ 12:30 a.m. 2-9-72. WOC 24 hrs. Ran temp. survey - Top cement 3,680'. Nippled up & tested BOP stack & manifold to 10,000# - held OK. Tested casing to 1,000# - held OK. 2-12-72

RECEIVED
FEB 16 1972
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Supervisor-Production Services

DATE 2-15-72

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

FEB 16 1972

F. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side