

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLE
(Other instructions
verse side)TE
reForm approved
Budget Bureau No. 42-31424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0456187

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Black River Corporation

3. ADDRESS OF OPERATOR

620 Commercial Bank Tower, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface:

2080N-660W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3689 RKB

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Cities E Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Washington Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

35, T25S R24E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Casing & Cementing Operations

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

An eleven inch hole was drilled to 730 feet which put the bottom of the hole 80 feet into the main Delaware sand and 8-5/8" 24#/ft casing was run and cemented with 325 sx. of which 50 sx. circulated to surface on Feb. 16, 1972. After WOC 24 hours the casing was tested to 1000 psi and held OK. A 7-7/8" hole was drilled to a total depth of 7066' and 4-1/2" 10.5#/ft casing was run to that depth and cemented with 125 sx. cement. The top of the cement was found at 6560' and PBTD at 7011'. The casing was tested to 2000 psi and held OK on 3/7/72. Plan to commence completion 3/9/72.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. J. Berry By J. J.

TITLE

Agent

DATE

3/16/72

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side