

- CORRAL DRAW UT #1, 13,940 PBTD.
- 7/6 POH w/ lub blk, tapered on bottom, RD Kuykendal WL Co, rel from recpt, rev circ w/ 726 bbls 9.9 br wtr, well dead, inst'l Cameron back press valve, removed tree, inst'ld BOP, prep to POH w/ tbg.
- 7/7 POH w/ tbg, LD 1 jt collapsed, dressed recpt, ran tbg, circ out gas w/ 9.9# tr br wtr, latched onto ER recpt, now rem BOP.
- 7/8 Finish inst'l tree, S 89 BLW + 210 BFW/20 hrs, FL 3200-4000', cont to sw test.
- CORRAL DRAW UT #1, 13,940 PBTD.
- 7/9 S 120 BFW/8 hrs, FL 3200-4000', remove tree, inst'l BOP, BJ Serv Co sqzd Morrow perfis 13,838-13,846 w/ 30x Class H cmt containing .05% DL9, TP 4000, displ cmt to 13,760, job compl @ 6:45 am 7/9/74, WOC w/ TP @ 4000#.
- CORRAL DRAW UT #1, 13,940 PBTD.
- 7/10 WOC total 8 hrs, remove BOP's, inst'l tree, WO perforators 8 hrs, now GIH w/ Welex to perf gun stopped @ 13,632.
- CORRAL DRAW UT #1, 13,940 PBTD.
- 7/11 RD Welex remove tree, inst'l BOP, rel seal assembly from Baker pkr @ 13,550, POH w/ tbg and seal assembly, ran Houston Engr Co pkr picker on 3 - 4½ DC's, jars and 2-7/8 tbg to 11,800, cont to run tbg.
- CORRAL DRAW UT #1, 13,940 PBTD.
- 7/12 Finish running pkr picker to 13,550, cut over Baker pkr in 5 hrs, 5 hrs working pkr out of 7" liner, POH, rec pkr shell, LD pkr picker, now GIH w/ 5-7/8 bit.
- CORRAL DRAW UT #1, 13,940 PBTD.
- 7/13 FIH w/ bit, tag top of cmt @ 13,658, drill 2½' of cmt, ran bit to 13,690, drill cmt to 13,717, bit plugged, attempted unplug bit/4 hrs w/ no success, POH w/ bit, Schl ran 7" CIBP stopped @ 13,680, RD Schl now GIH w/ bit.
- 7/14 Finish running bit, drill cmt in 7" liner from 13,717-13,750, circ clean, test csg 2000#/ok, spot 10 bbls CaCl wtr on bottom, POH, RU Schl, ran and set 7" CIBP @ 13,717 = PBTD, then set Baker Model D pkr @ 13,520, RD Schl, prep to run 2-7/8 tbg.
- 7/15 13,717 PBTD.
Ran 2-7/8 x 7' flow tube, Baker seal assembly, Baker ER recpt on 50 jts 2-7/8 tbg, Testers Inc lost test tool in tbg, POH w/ tbg, test tool had gone thru bottom of flow tube, RU Kuykendall, ran OS on wire line to 13,627, caught fish, P & rec fish, ran 2-7/8 x 7' flow tube, Baker seal assembly, ER recpt and 2-7/8 tbg, latched into Baker Model D pkr @ 13,520, remove BOP, inst'l tree, Schl perf 7" liner in the Morrow w/ 2" gun @ 13,621-627 & 13,687-13,702 w/ 2 JSPF total of 42 holes, TP after perf 500#, bled off press, prep to sw.